

Pre-operation Checklist

Complete this checklist before every test session.

Check	Procedure	Acceptance
Mechanical fasteners	Torque check all bolts	No movement
Electrical insulation	Continuity test, 500 V megger	> 1 Mohm
Rotational freedom	Manual shaft rotation	Smooth, no binding
Chain guard	Verify complete installation	Fully enclosed
Emergency stop	Button press	Power interruption
Ground continuity	Resistance to earth	< 1 ohm
Battery safety	Check for damage/swelling	No defects
Torque arm angle	Measure with digital protractor	40 deg +/- 1 deg